## Riverwalk Project and IH35 Bridge Update Progress Update



10.21.2025 - Work Session

Charles H. Leist II, P.E.
Director of Infrastructure Services

## RIVERWALK & IH-35 BRIDGE LIGHTING

#### Overview

#### Riverwalk Project:

- 2025 Project Milestones
- Project Limits and Project Alternates
- Project Bids
- Suggested Alternates and Cost
- Remaining Alternates and Cost
- Project Timeline

#### **Bridge Lighting IH-35:**

- Background
- Status
- Cost
- Project Timeline




#### **Background:**

- Foundational element of riverfront: Webster to Baylor Law
- Final design began August 2023, completed June 2024
- Original bid December 6, 2024; lowest base bid, \$31.1M
- Spring of 2025 AECOM and COW value engineering and restructure
- Three pre-qualified bidders; two bids received
- Bids opened September 5, 2025; lowest base bid, \$23.2M

#### QUALIFICATIONS

- Experience working adjacent to a river
- Experience with low headroom structural work (under IH 35 bridge)
- Completed projects involving construction of pedestrian bridges of similar structures
- Show experience with following regulatory agencies: U.S. Army Corps of Engineers (USACE), Federal Emergency Management Agency (FEMA), Texas Commission on Environmental Quality (TCEQ), Texas Historical Commission (THC) or Texas Department of Transportation (TxDOT)
- Provide resumes for Project Manager and Project Superintendent for:
  - 1) Dewatering, 2) Site Work, 3) Water Features, 4) Structural Foundations,
  - 5) Bridge and Steel Work


#### RIVERWALK ALTERNATES



#### RIVERWALK BID TAB

| Riverwalk Bid Tabulation for September 5, 2025 |   |                 |                 |           |                 |           |  |  |
|--|---|-----------------|-----------------|-----------|-----------------|-----------|--|--|
| Bid Item                                       | Description   | Engineer's OPCC | Bidder #1       | % of OPCC | Bidder #2       | % of OPCC |  |  |
| Riverwalk Base Bid                             | Riverwalk Construction, Retaining Walls, Dewatering,<br>Electrical, Bridge Structures | \$22,839,517.00 | \$23,020,070.00 | 101%      | \$27,576,000.00 | 121%      |  |  |
| Sub-Total Base Bid                             |   | \$22,839,517.00 | \$23,020,070.00 | 101%      | \$27,576,000.00 | 121%      |  |  |
| Sandtown Display<br>Allowance                  | Allowance for Sandtown Historic Informational Display                                 | \$15,000.00     | \$15,000.00     | 100%      | \$15,000.00     | 100%      |  |  |
| Owner's Allowance                              | Allowance for Owner's Use Only  | \$200,000.00    | \$200,000.00    | 100%      | \$200,000.00    | 100%      |  |  |
|  | Sub-Total Allowances  |                 | \$215,000.00    | 100%      | \$215,000.00    | 100%      |  |  |
| Alternate #1A                                  | ernate #1A Water Wall Trough, Finish and Vaults                                       |                 | \$855,760.00    | 32%       | \$1,141,615.00  | 43%       |  |  |
| Alternate #1B                                  | Water Wall MEP Components   | \$1,037,872.00  | \$955,203.00    | 92%       | \$1,339,040.00  | 129%      |  |  |
| Alternate #1C                                  | ernate #1C Water Wall Wingwall Limestone Finish                                       |                 | \$62,379.00     | 39%       | \$173,530.00    | 109%      |  |  |
| Alternate #2                                   | Webster Overlook  | \$3,841,404.00  | \$3,073,729.00  | 80%       | \$3,375,060.00  | 88%       |  |  |
| Alternate #3                                   | Cove Bridge   | \$3,046,754.00  | \$1,377,688.00  | 45%       | \$1,617,550.00  | 53%       |  |  |
| Alternate #4                                   | Conduit and Vaults for Future Wi-Fi   | \$591,004.00    | \$177,431.00    | 30%       | \$494,845.00    | 84%       |  |  |
| Alternate #5                                   | Cove Fountain   | \$139,938.00    | \$154,363.00    | 110%      | \$140,690.00    | 101%      |  |  |
| Alternate #6                                   | Ft. Fisher Parking Area Improvements  | \$1,149,467.00  | \$617,465.00    | 54%       | \$1,004,550.00  | 87%       |  |  |
| Alternate #7                                   | Full Planting and Irrigation  | \$1,614,530.00  | \$859,067.00    | 53%       | \$969,860.00    | 60%       |  |  |
| Alternate #8                                   | Reduced Planting and Irrigation   | \$1,059,949.00  | \$659,067.00    | 62%       | \$760,365.00    | 72%       |  |  |
| Alternate #9 Add Lower River Walkway           |   | \$90,009.00     | \$90,400.00     | 100%      | \$158,625.00    | 176%      |  |  |
|  | Sub-Total Alternates  | \$15,396,627.00 | \$8,882,552.00  | 58%       | \$11,175,730.00 | 73%       |  |  |
|  | Total All-In Cost   | \$38,451,144.00 | \$32,117,622.00 | 84%       | \$38,966,730.00 | 101%      |  |  |

# IN-BUDGET SUGGESTED ALTERNATES BRAZOS RIVER Alternate




### BASE + SUGGESTED ALTERNATES COST (FUNDED)

| Low Bidder Bid Tab with Selected Alternates (Fully Funded) |   |                |  |  |  |  |  |
|--|---|----------------|--|--|--|--|--|
| Bid Item   | Description   | Low Bid        |  |  |  |  |  |
| Riverwalk Base Bid   | Riverwalk Base Bid  Riverwalk Construction, Retaining Walls,  Dewatering, Electrical, Bridge Structures |                |  |  |  |  |  |
|  | \$23,020,070.00   |                |  |  |  |  |  |
| Sandtown Display<br>Allowance                              | 7 Mortalies for Gallatown Historic Informational  |                |  |  |  |  |  |
| Owner's Allowance  | Owner's Allowance Allowance for Owner's Use Only  |                |  |  |  |  |  |
|  | Sub-Total Allowances  |                |  |  |  |  |  |
| Alternate #1C  | Alternate #1C Water Wall Wingwall Limestone Finish  |                |  |  |  |  |  |
| Alternate #3   | Cove Bridge   | \$1,377,688.00 |  |  |  |  |  |
| Alternate #4   | Conduit and Vaults for Future Wi-Fi   | \$177,431.00   |  |  |  |  |  |
| Alternate #5   | Cove Fountain   | \$154,363.00   |  |  |  |  |  |
| Alternate #7   | Full Planting and Irrigation  | \$859,067.00   |  |  |  |  |  |
| Alternate #9   | Alternate #9 Add Lower River Walkway  |                |  |  |  |  |  |
|  | \$2,721,328.00  |                |  |  |  |  |  |
|  | \$25,956,398.00   |                |  |  |  |  |  |

Funds Available: \$26,000,000

## Base Bid: Riverwalk



## Base Bid: Riverwalk

Riverwalk Total Base Bid: \$23,020,070



## Base Bid: Sandtown Plaza

HISTORICAL HOMAGE TO SANDTOWN: \$15,000



## Base Bid: Sandtown Plaza




# In-Budget Suggested Alternates:

Cove Bridge, Fountain & Lower Walkway





## In-Budget Suggested Alternates



Suggested Alternates




Suggested Alternates

(NOT FUNDED)



# Suggested Alternates (NOT FUNDED)



# Suggested Alternates (NOT FUNDED)




### BASE + SUGGESTED ALTERNATES COST (UNFUNDED)

| Low Bidder Bid Tab with Selected Alternates (Not Fully Funded) |  |              |  |  |  |  |  |
|--|--|--------------|--|--|--|--|--|
| Bid Item   | Description  | Low Bid      |  |  |  |  |  |
| Riverwalk Base Bid   | Riverwalk Construction, Retaining Walls, Dewatering, Electrical, Bridge Structures |              |  |  |  |  |  |
|  | \$23,020,070.00  |              |  |  |  |  |  |
| Sandtown Display<br>Allowance                                  | 7 Movanes for Sanatown instance in Sanatown  |              |  |  |  |  |  |
| Owner's Allowance  | Owner's Allowance Allowance for Owner's Use Only                                   |              |  |  |  |  |  |
|  | Sub-Total Allowances   |              |  |  |  |  |  |
| Alternate #1C  | Alternate #1C Water Wall Wingwall Limestone Finish                                 |              |  |  |  |  |  |
| Alternate #2   | Alternate #2 Webster Overlook  |              |  |  |  |  |  |
| Alternate #3   | Alternate #3 Cove Bridge   |              |  |  |  |  |  |
| Alternate #4   | Conduit and Vaults for Future Wi-Fi  | \$177,431.00 |  |  |  |  |  |
| Alternate #5   | Cove Fountain  | \$154,363.00 |  |  |  |  |  |
| Alternate #7   | Full Planting and Irrigation   | \$859,067.00 |  |  |  |  |  |
| Alternate #9   | Alternate #9 Add Lower River Walkway   |              |  |  |  |  |  |
|  | \$5,795,057.00   |              |  |  |  |  |  |
|  | \$29,030,127.00  |              |  |  |  |  |  |

Funds Available: \$26,000,000

**Funds Needed:** \$3,500,000

# Alternates Not Suggested



FT. FISHER PARKING AREA IMPROVEMENTS: \$617,465

# Alternates Not Suggested



#### RIVERWALK REVISED TIMELINE

| Riverwalk Re-Development Project Timeline |             |                   |              |             |             |             |             |             |             |             |             |
|---|-------------|-------------------|--------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|
|   | 2025        |                   |              | 2026        |             |             |             | 2027        |             |             |             |
|   | QTR 2       | QTR 2 QTR 3 QTR 4 |              |             | QTR 1 QTR 2 |             | QTR 4       | QTR 1       | QTR 2       | QTR 3       | QTR 4       |
| Project Milestone                         | Apr May Jun | Jul Aug Sep       | Doct Nov Dec | Jan Feb Mar | Apr May Jun | Jul Aug Sep | Oct Nov Dec | Jan Feb Mar | Apr May Jun | Jul Aug Sep | Oct Nov Dec |
| Bidding                                   |             |                   |              |             |             |             |             |             |             |             |             |
| City Council &                            |             |                   |              |             |             |             |             |             |             |             |             |
| Contracts                                 |             |                   |              |             |             |             |             |             |             |             |             |
| Construction                              |             |                   |              |             |             |             |             |             |             |             |             |


#### **FUNDING SUMMARY**

| Low Bidder Bid Tab with Selected Alternates (Not Fully Funded)   |  |                 |  |  |  |  |
|--|--|-----------------|--|--|--|--|
| Bid Item   | Description  | Low Bid         |  |  |  |  |
| Riverwalk Base Bid  Riverwalk Construction, Retaining Walls, Dewatering, Electrical, Bridge Structures |  | \$23,020,070.00 |  |  |  |  |
| s  | \$23,020,070.00  |                 |  |  |  |  |
| Sandtown Display Allowance   | Allowance for Sandtown Historic<br>Informational Display | \$15,000.00     |  |  |  |  |
| Owner's Allowance  | Owner's Allowance Allowance for Owner's Use Only         |                 |  |  |  |  |
| Sul  | \$215,000.00   |                 |  |  |  |  |
| Alternate #1C  | \$62,379.00  |                 |  |  |  |  |
| Alternate #2   | Webster Overlook   | \$3,073,729.00  |  |  |  |  |
| Alternate #3   | Cove Bridge  | \$1,377,688.00  |  |  |  |  |
| Alternate #4   | Conduit and Vaults for Future Wi-Fi                      | \$177,431.00    |  |  |  |  |
| Alternate #5   | Cove Fountain  | \$154,363.00    |  |  |  |  |
| Alternate #7   | Full Planting and Irrigation                             | \$859,067.00    |  |  |  |  |
| Alternate #9   |  |                 |  |  |  |  |
| Su   | \$5,795,057.00   |                 |  |  |  |  |
|  | \$29,030,127.00  |                 |  |  |  |  |


| Alternate #1A | Water Wall Trough, Finish and Vaults | \$855,760.00 |
|---------------|--------------------------------------|--------------|
| Alternate #1B | Water Wall MEP Components            | \$955,203.00 |
| Alternate #6  | \$617,465.00                         |              |
| Alternate #8  | \$659,067.00                         |              |
| Sub-To        | \$3,087,495.00                       |              |

|          | Funding Details                  |                 |  |  |  |  |  |
|----------|----------------------------------|-----------------|--|--|--|--|--|
| Project  | Project Title                    |                 |  |  |  |  |  |
| 1TIF2202 | Riverwalk- Clay to Baylor TCO23  | \$2,750,042.81  |  |  |  |  |  |
| 1TIF2202 | Riverwalk - Clay to Baylor TCO24 | \$23,464,809.00 |  |  |  |  |  |
|          | Riverwalk Unencumbered           | \$26,214,851.81 |  |  |  |  |  |
|          | Recommended All-In Cost          | \$29,030,127.00 |  |  |  |  |  |
|          | Unfunded Subtotal                | \$2,815,275.19  |  |  |  |  |  |
|          | Contingency                      | \$684,724.81    |  |  |  |  |  |
|          | UNFUNDED TOTAL                   | \$3,500,000.00  |  |  |  |  |  |

#### **BRIDGE LIGHTING**



#### LIGHTING LAYOUT





### LIGHTING PROGRESS


- Repaired/Replaced damaged conduit
- Verified control wire continuity
- Updated accessible electronics



### LIGHTING PROGRESS







- Power verified at all columns
- Functional issues remain, primarily southbound towers
- Under bridge hardware yet to be replaced

#### LIGHTING BIDS

#### **Base Bid**

Includes mobilization, material, supplies, and installation for Column B & D

\$653,440, (includes \$150,000 allowance)

#### Alternate A

Annual maintenance contract

\$5,625

#### **Alternate B**


Complete replacement for Column A & C, Column E & G, and Column F & H

\$930,000

#### Base + Alternates A & B

All Columns and maintenance contract

\$1,589,000



### LIGHTING FEATURES

- Bird Mitigation
- New Wire and Weather Connectors
- Hail Resistant Bezel
- Remote Access









#### RECOMMENDATION & SCHEDULE

City Staff recommend to award the Base Bid plus Alternates A and B for a total cost of \$1,589,065

| I-35 Bridge Lighting Project Timeline |      |     |     |     |      |     |     |     |      |  |
|---------------------------------------|------|-----|-----|-----|------|-----|-----|-----|------|--|
| Project Milestone                     | 2025 |     |     |     | 2026 |     |     |     |      |  |
|                                       | Oct  | Nov | Dec | Jan | Feb  | Mar | Apr | May | June |  |
| City Council & Contracts              |      |     |     |     |      |     |     |     |      |  |
| Submittal Reviews                     |      |     |     |     |      |     |     |     |      |  |
| Material Lead-time                    |      |     |     |     |      |     |     |     |      |  |
| Installation                          |      |     |     |     |      |     |     |     |      |  |

## THANK YOU.