

US 84 – SPEEGLEVILLE OVERPASS

CSJ: 0055-08-099

ROADWAY: US 84

COST: \$28,651,608.00

LIMITS: Harris Creek Rd. to Bosque River

SCOPE: GRD, STRS & SURF

TIMELINE: APRIL 2018 – AUGUST 2020

- US 84 Speegleville Rd overpass project is currently ahead of schedule
- Recently paved the new westbound frontage road in front of Twin Rivers and have started concrete paving near Speegleville intersection.
- Next major traffic switch to put westbound main lanes to the westbound frontage road is scheduled for Fall 2019 - could be implemented as early as mid October.
- Plan to switch US 84 main lane traffic to the new bridges around Summer 2020
- Total Project Completion Fall 2020.

FM 939

CSJ: 1192-01-024

ROADWAY: FM 939

COST: \$6,842,742.00

LIMITS: SH 31 TO FM 2937

SCOPE: REHAB/WIDEN

TIMELINE: APRIL 2019 – APRIL 2020

- Construction began 4/8/19
- Contractor has been widening culverts and driveway pipes north of US 84
- Working on pavement widening south of US 84. Traffic currently running on base but pavement work should start this fall.
- Estimated completion in Summer 2020

CR 790

CSJ: 0909-22-176

ROADWAY: CRUNK ROAD @ BULLHIDE CREEK

COST: \$863,438.00

LIMITS: CR 790 to Bullhide Creek (Crunk Rd. Bridge)

SCOPE: REPLC BR & APPRS

TIMELINE: JUNE 2019 – JANUARY 2020

- Work started end of June
- Crunk Rd bridge is complete. Contractor working on roadway tie ins and anticipate opening to traffic in November.
- Bays Rd at Tehuacana Creek closed in September. Contractor working on bridge substructure currently. Anticipate completing in early 2020.

FM 1637 (PH II)

CSJ: 0833-03-036

ROADWAY: CHINA SPRINGS HWY

COST: \$14,452,070.00

LIMITS: .37 MI W of FM 2490 to .482 MI W of FM 185

SCOPE: WDN GR SURF

TIMELINE: JUNE 2018 – MARCH 2020

- Contractor constructing northbound main lanes for PH III along with intersection work at Sylvia, Linda and FM 185.
- Anticipate paving northbound lanes and opening to traffic by the end of 2019
- Traffic signal will be installed at FM 185 and FM 1637, but likely won't be placed until the end of the project.
- Project Complete Summer 2020

FM 1637 (PH III)

CSJ: 0833-03-036

ROADWAY: FM 1637

COST: \$9,968,707.00

LIMITS: Bosque Co. Line/FM 185 TO FM 56

- **SCOPE:** Hazard Elimination, shoulder widening, and overlay

TIMELINE: AUGUST 2019 – TBD

- Work started mid-August
- Limits from FM 185 to FM 56 in Bosque County
- Scope: Hazard Elimination, shoulder widening, and overlay
- Contractor has begun work widening cross culvert structures and installing new driveway pipe at north end of project.
- Roadway work to follow drainage structures in approximate 2 mile increments

US 84 PFC OVERLAY

CSJ: 0055-08-119

ROADWAY: BOSQUE RIVER to LAKE AIR DRIVE

COST: \$2,306,500.00

LIMITS: SOUTH BOSQUE RIVER to SP 298

SCOPE: MILL/PFC OVERLAY

TIMELINE: AUGUST 2018 – SEPTEMBER 2019

- Contractor has completed paving and bridge joints. Started striping this week.
- Currently scheduled to be complete by mid October.

SL 2 (18TH STREET)

CSJ: 0209-01-063

ROADWAY: 18TH STREET

COST: \$845,550.00

LIMITS: US 84 (WACO DR) TO IH 35

SCOPE: MILL/OVERLAY

TIMELINE: JUNE 2019 – JULY 2019

- Final surface completed end of July
- Awaiting ADA work.

I-35

CSJ: 0015-01-243

ROADWAY: INTERSTATE 35

COST: \$341,215,000.00

LIMITS: 12TH STREET TO NORTH LOOP 340

SCOPE: FREEWAY WIDENING

TIMELINE: APRIL 2019 – NOVEMBER 2022

- Construction began 4/29/19 – Webber has been paid just over \$65 million thru August
- Project Wide – Water and waste water relocations.
- SBFR – Permanent pavement work has started at north end of project and will continue south. Contractor working on drainage at south end of project, which requires closure of portion of the frontage road this week.
- NBFR – Traffic recently switched to detour pavement. Contractor is removing old pavement to allow for permanent construction.
- Mainlanes – Constructing new overpasses at 11th/12th and 4th/5th St. Will be switching all mainlane traffic to SBML near US 84 to allow for drainage structure installation. Continuing to work on widening the LP 340 bridges and installing permanent center barrier north of LP 340.
- Cross Streets – Work continues on permanent EB pavement at both University Parks and US 84. Anticipate this work lasting at least another couple of months.